



REQUEST FOR INFORMATION FORM

SWML-ENG-001
Revision 0
Page 2 of 3



NOVA Chemicals

Project Development & Implementation Process

Project Number: 26766	Project Manager:	Site: Corunna
Project Name: BA-2107 TLE End of Life		Track: 1

and connected piping is adequately supported prior to TLE guide steel being removed.

- 6.1.5 Provide a temporary support for the "pant leg" assemblies at the inlet (bottom) of each existing exchanger. This may be already completed. Coordinate with project #27495. Temporary support shall be attach to nearby available structural steel that will remain in place for the duration of the TLE installation.
- 6.1.6 The existing VS & BW piping between the Steam Drum and TLEs shall be temporarily supported and disconnected at the TLEs.
- 6.1.7 All piping shall be adequately temporarily supported before removal activities.
- 6.1.8 After removal of instruments and piping connected to each TLE, unbolt the existing anchor bolts from the structural support while TLE is supported by the crane.
- 6.1.9 Use the existing lifting lug on the top of each TLE's channel cover to lift existing TLEs tag # EA-2107A, B & C from heater BA-2107. Refer to drawing number EA2102D-049. The cover lifting lugs have a combined vertical lifting capacity of 43,042 lbs. These cover lifting lugs were installed on EA-2107A & B in 2022. One of these covers can be used to replace the cover on EA-2107C after EA-2107A&B have been removed. The empty weight of each exchanger is 26,400 lbs plus 3,000 lbs of insulation. The contractor shall conduct Magnetic Particle Testing of all the existing lifting lug welds prior to the lift of each TLE and provide report to NOVA.
- 6.1.10 Contractor shall transport the existing TLEs to the cleaning bay then transport to a laydown area designated by NOVA after cleaning. NOVA will clean the existing TLEs but will require the Contractor to assist in handling and connection setup during the cleaning process.
- 6.1.11 NOVA will arrange for the demolition and disposal of the three existing TLEs EA-2107A, B & C at a later date.
- 6.1.12 Installation of New TLEs, EA-2107A,B&C at Heater BA-2107:**
- 6.1.13 Refer to the Drawings List below for the new TLE details.
- 6.1.14 Both shell side and tubeside of each TLE will be filled with 5-7 psig of Nitrogen. Caution shall be exercised to vent the Nitrogen before attempting to remove blind covers and caps. Care shall be taken to preserve TLE internal cleanliness after venting Nitrogen blanket.
- 6.1.15 The Contractor shall supply all materials and labour to insulate each TLE per applicable NOVA Standards and Arvos Insulation Specification number 101491-81-000-IS4. Alkegel Ember with aluminum jacketing shall be used. Use 2 ½" (65mm) thick insulation for the top gas outlet chamber and tube bundle, and 2"(50mm) for the rest of the TLE sections (Riser and Downcomer headers) to be insulated. Nova shall direct work regarding removable insulation blankets. Aluminum jacketing shall be used per

